

ID	Task Mode	Task Name	Start	Finish	8	2019	2020	2021	2022	2023	2024	2025
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
1	✓	Notification of Funding	Mon 9/3/18	Mon 9/3/18								
2		Consultant Selection	Fri 3/1/19	Thu 7/4/19								
3		Contract Negotiation	Fri 7/5/19	Thu 9/5/19								
4		TxDoT Review & Approval	Fri 9/6/19	Tue 10/15/19								
5		Award Design Contract	Fri 11/1/19	Fri 11/29/19								
6		Environmental Process	Wed 4/15/20	Wed 2/10/21								
7		Environmental Clearance	Thu 2/11/21	Thu 10/14/21								
8		Engineering and Design	Sun 12/1/19	Wed 6/30/21								
9		30% Review	Sun 12/1/19	Mon 6/1/20								
10		DCC Conf & Prelim Alignment	Wed 4/1/20	Tue 4/14/20								
11		Right of Way Mapping	Mon 6/1/20	Fri 3/19/21								
12		60% Review	Tue 6/2/20	Wed 12/30/20								
13		90% Final Design	Fri 1/1/21	Thu 5/20/21								
14		Five Month 95% Review	Mon 2/1/21	Wed 6/30/21								
15		ROW Acquisition	Fri 10/15/21	Mon 10/31/22								
16		Utility Relocation	Tue 10/4/22	Tue 4/4/23								
17		Final Review & letting	Thu 6/1/23	Wed 6/14/23								
18		Construction	Tue 8/1/23	Mon 12/30/24								

Project: Kingsley Road Schedule Date: Wed 10/31/18	Task		Inactive Task		Manual Summary Rollup		External Milestone	
	Split		Inactive Milestone		Manual Summary		Deadline	
	Milestone		Inactive Summary		Start-only		Progress	
	Summary		Manual Task		Finish-only		Manual Progress	
	Project Summary		Duration-only		External Tasks			