


ID	Task Name	Start	Finish	Predecessor	2019				2020				2021					
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	Notification of Funding	Tue 11/20/18	Tue 11/20/18															
2	Consultant Selection	Wed 11/21/18	Tue 3/26/19	1														
3	Contract Negotiation	Wed 3/27/19	Tue 5/28/19	2														
4	TxDOT Review & Approval	Wed 5/29/19	Fri 7/5/19	3														
5	Award Design Contract	Mon 8/12/19	Fri 9/20/19	4														
6	Start Preliminary Engineering	Mon 10/7/19	Fri 2/7/20															
7	DCC Conf & Prelim Alignment	Mon 1/13/20	Fri 1/24/20															
8	Environmental Study	Mon 1/27/20	Tue 7/14/20	7														
9	Begin Final Design	Mon 2/10/20	Fri 4/2/21	6														
10	30% Review	Tue 3/24/20	Mon 5/4/20															
11	Right of Way Mapping	Tue 5/5/20	Mon 2/22/21	10														
12	60% Review	Tue 8/4/20	Mon 10/5/20															
13	ROW Acquisition	Tue 7/21/20	Thu 1/28/21															
14	Utility Relocation	Fri 1/29/21	Thu 6/3/21	13														
15	Five Month 95% Review	Tue 10/20/20	Tue 4/20/21	12														
16	Final Review & letting	Wed 4/21/21	Mon 8/2/21	15														
17																		
18																		



Project: Indep Trail Schedule Date: Wed 10/31/18	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			