

Mobility Projects Approved February 2009											
CSJ	County	Facility	Limits From	Limits To	Description	Est. Let Date	Est. ARRA Cost (millions of \$s)	Revised Cost Est. (millions of \$s)	Actual Bid (millions of \$s)	Status	Recommended Action
3256-02-074	HARRIS	BW 8	AT US 59 NORTH		CONSTRUCT 4 DIRECT CONNECTORS (WB-SB, WB-EB, WB-NB, SB-EB)	Aug-09	\$ 50.000	\$ 29.595	\$ 29.595	Let	
0271-14-223	HARRIS	IH 610	EAST OF ELLA	IH 45	RECONSTRUCT ROADWAY	Jul-09	\$ 43.000	\$ 28.854	\$ 28.854	Let	
0271-07-301	HARRIS	IH10	IH 45 N	WHITE OAK	RECONSTRUCT ROADWAY	Aug-09	\$ 10.000	\$ 5.737	\$ 5.737	Let	
0508-01-329	HARRIS	IH10	WHITE OAK BAYOU BRIDGE	US 59	RECONSTRUCT ROADWAY	Aug-09	\$ 17.000	\$ 12.354	\$ 12.354	Let	
3510-05-002	HARRIS	SH 99 Seg. E	IH 10	US 290	CONSTRUCT 4 LANE TOLLWAY WITH DCS	Apr-10	\$ 165.000	\$ 165.000	\$ -	Not Ready	
<b>TOTAL</b>							<b>\$ 241.540</b>	<b>\$ 241.540</b>	<b>\$ 76.540</b>		

Contingency Projects Advanced to Funding											
0271-06-110	HARRIS	IH10	AT SH 99		CONSTRUCT 2 DIRECT CONNECTORS NB-EB AND WB-SB	Jan-10	\$ 30.000	\$ 30.000		Ready	Amend. 134
<b>TOTAL</b>							<b>\$ 30.000</b>	<b>\$ 30.000</b>			

Remaining Contingency Projects											
0271-07-242	HARRIS	IH10	WASHINGT	TAYLOR	RECONSTRUCT/EXTEND 2	Mar-10	\$ 88.117	\$ 58.369		Ready	
0271-07-282			ON AVE.	ST.	THREE LANE FR						
0271-07-283			At Durham		BRIDGE RECONSTRUCTION						
0271-07-284			At White Oak		BRIDGE RECONSTRUCTION						
0271-07-278			At Shepherd		BRIDGE RECONSTRUCTION						
			At White Oak		WB FR AT WHITE OAK BAYOU						
0089-09-068	FORT BEND	US 59	At FM 360		CONSTRUCT GRADE SEPARATION	Mar-10	\$ 24.280	\$ 16.000		Ready	
1024-01-042	CHAMBERS	FM 565	FM 5354	FM 1405	RECONSTRUCT AND REALIGN EXISTING ROADWAY	Feb-10	\$ 2.549	\$ 2.549		Not Ready	Remove from contingency list
2105-01-038	BRAZORIA	FM 2234	FM 521	SH 288	RECONSTRUCT AND WIDEN FROM 2-LANES TO 4	Mar-10	\$ 19.300	\$ 19.300		Pending	
2105-02-003											
1683-01-034	FORT BEND	FM 1640	FM 2218	FM 762	WIDEN 4 TO 6 LANE CURB AND GUTTER	Mar-10	\$ 5.500	\$ 18.000		Ready	
2093-01-009		FM 2218	FM 1640	US 59	WIDEN 2-LANES TO 4-LANE DIVIDED CURB AND GUTTER						
0675-08-061	MONT	IH 45	N OF LP 336	S OF FM 830	WIDEN TO 8-MAIN LANES AND RECONSTRUCT 2-LANE FRONTAGE RDS	Mar-10	\$ 76.000	\$ 62.000		Ready	
0675-08-099											
0675-08-100											
0675-08-084	MONT	IH 45	S OF FM 830	N OF SHEPARD HILLS RD	WIDEN TO 6-MAINLANES AND RELPAC EXISTING OVERPASSES	Mar-10	\$ 90.000	\$ 63.000		Ready	
0675-08-101											
0675-08-091											
<b>TOTAL</b>							<b>\$ 320.246</b>	<b>\$ 239.218</b>			

Additional Contingency Projects Pending Approval											
0389-13-052	HARRIS	SH 146	AT SP 330		CONSTRUCT 2 DIRECT CONNECTORS	Mar-10	\$ 11.600	\$ 8.000		Ready	Add to TIP
<b>TOTAL</b>							<b>\$ 11.600</b>	<b>\$ 8.000</b>			