

**BIRNHAM WOODS DRIVE SIDEWALK EXTENSION**  
**ESTIMATED TIMELINE**  
**MONTGOMERY COUNTY MUNICIPAL UTILITY DISTRICT NO. 89**  
October 25, 2018

#	Task	Duration (Days)	Start	Finish	Status
<b><u>Awarding of Grant *</u></b>					
1	Submit TIP Application	1		Wed. Oct. 31, 2018	
2	Initial Selection of Grants	150	Wed. Oct. 31, 2018	Sat. Mar. 30, 2019	
3	Advanced Funding Agreement with TxDOT	180	Sat. Mar. 30, 2019	Thu. Sep. 26, 2019	
4	Approval of Grant Selection	150	Sat. Mar. 30, 2019	Tue. Aug. 27, 2019	
5	Funding Available	90	Tue. Aug. 27, 2019	Mon. Nov. 25, 2019	
<b><u>Design of Walking Trails</u></b>					
6	Design Phase Services **	160	Tue. Aug. 27, 2019	Mon. Feb. 03, 2020	
7	Bidding Phase	28	Thu. Feb. 06, 2020	Thu. Mar. 05, 2020	
8	Contracts Phase	28	Thu. Mar. 05, 2020	Thu. Apr. 02, 2020	
<b><u>Construction Phase</u></b>					
9	Pre-construction Meeting & NTP	14	Thu. Apr. 02, 2020	Thu. Apr. 16, 2020	
10	Contractor Mobilization	10	Thu. Apr. 16, 2020	Sun. Apr. 26, 2020	
11	Substantial Completion	120	Mon. Apr. 27, 2020	Tue. Aug. 25, 2020	
12	Final Completion	30	Tue. Aug. 25, 2020	Thu. Sep. 24, 2020	

\* All Estimated dates based on meeting with HGAC.

\*\* Include Survey Phase, Drafting, and Regulatory Agency Approvals