

## ARRA MPO Allocation

## Mobility Projects Approved February 2009

CSJ	Facility	Limits From	Limits To	Description	Est. Let Date	Est. ARRA Cost (millions of \$s)	Revised Cost Est. (millions of \$s)	Actual Bid (millions of \$s)	Status	Recommended Action
0523-01-015	FM 1098	BS 290	US 290	WIDEN TO 4 LANE DIVIDED AND UTILITY ADJUSTMENTS - URBAN SECTION	Jul-09	\$ 3.930	\$ 2.471	\$ 2.471	Let	
2523-02-058	FM 2004	AT CR 288		CONSTRUCT RAILROAD GRADE SEPARATION	Jul-09	\$ 10.511	\$ 7.942	\$ 7.942	Let	
2523-02-030	FM 2004	SH 288	BS 288	WIDEN TO 4 LANE DIVIDED SUBURBAN SECTION	Jul-09	\$ 11.097	\$ 10.547	\$ 10.547	Let	
0912-71-586	GOSLING RD	KUYKENDA HL	FM 2920	CONSTRUCT 2-LANE ASPHALT ROAD WITH TURN LANES	Jul-09	\$ 2.592	\$ 1.621	\$ 1.621	Let	
0598-01-089	SH 288	AT BW 8		AT GRADE TSM IMPROVEMENTS	Aug-09	\$ 2.500	\$ 0.636	\$ 0.636	Let	
3256-03-072	BW 8	AT VISTA, SPENCER, PASADENA BLVD &		TURN RADIUS IMPROVEMENTS AT VARIOUS LOCATIONS	Sep-09	\$ 2.617	\$ 2.349	\$ 2.349	Let	
1257-01-044	FM 1092	AT CARTWRIG HT		RECONFIGURE AND UPGRADE TRAFFIC SIGNAL SYSTEM AT INTERSECTION (DCTSS)	Oct-09	\$ 1.152	\$ 1.200		Ready	
1607-01-029	FM 1764	AT WILLOW STREET EXTENS.		CONSTRUCT GRADE SEPARATION	Oct-09	\$ 16.890	\$ 12.200		Ready	
0192-01-086	SH 6	AT FM 1092/UNIVERSITY BLVD		RECONFIGURE AND UPGRADE TRAFFIC SIGNAL SYSTEM AT INTERSECTION	Oct-09	\$ 1.085	\$ 1.085		Ready	
0192-01-085	SH 6	AT GLENN LAKES		RECONFIGURE AND UPGRADE TRAFFIC SIGNAL SYSTEM AT INTERSECTION	Oct-09	\$ 0.465	\$ 0.465		Ready	
0912-00-398	VARIOUS	VARIOUS		TMA FREIGHT ANALYSIS	Oct-09	\$ 2.500	\$ 2.500		Ready	
1062-04-047	FM 2100	DIAMONDHEAD BLVD TO FIRST STREET		CONSTRUCT RAILROAD GRADE SEPARATION STRUCTURE AND APPROACHES	Jan-10	\$ 13.190	\$ 11.000		Ready	
1415-02-040	FM 1464	SHILOH LAKES DR	SH 99	WIDEN FROM 2-LANES TO 4-LANES RURAL	Feb-10	\$ 19.469	\$ 16.300		Ready	
0543-02-047	FM 359	FARMER RD	US 90A	WIDEN FROM 2-LANES TO 4-LANES	Feb-10	\$ 15.208	\$ 14.000		Ready	
0912-00-397	HARRIS COUNTY	VARIOUS LOCATIONS		REAL TIME HIGHWAY PERFORMANCE MONITORING	Mar-10	\$ 5.000	\$ 5.000		Pending	
0912-71-637	LITTLE YORK	AIRLINE	HARDY TOLL ROAD	WIDEN TO 4 LANE DIVIDED	Mar-10	\$ 12.00	\$ 10.500		Pending	
0912-34-126	STAFFORD/STAFFORS HIRE ROAD	BW 8	5TH STREET	WIDEN TO 4 LANES	Mar-10	\$ 4.500	\$ 4.500		Ready	
0912-00-396	VARIOUS	VARIOUS		GULF COAST FREIGHT RAIL DISTRICT (GCFRD) COMMUTER RAIL PE	Mar-10	\$ 2.000	\$ 2.000		Pending contract	

## ARRA MPO Allocation

Mobility Projects Approved February 2009										
CSJ	Facility	Limits From	Limits To	Description	Est. Let Date	Est. ARRA Cost (millions of \$s)	Revised Cost Est. (millions of \$s)	Actual Bid (millions of \$s)	Status	Recommended Action
0912-34-150	VARIOUS	Missouri City		ITS: UPGRADE ALL TRAFFIC SIGNALS	Mar-10	\$ 3.450	\$ 3.450		Ready	
0912-00-421	VARIOUS LOCATIONS	VARIOUS		CITY-WIDE WI-MAX IMPLEMENTATION	Mar-10	\$ 3.800	\$ 5.000		Amend. 168	
3510-05-002	SH 99 Seg. E	IH 10	US 290	CONSTRUCT 4 LANE TOLLWAY WITH DCS	Apr-10	\$ 16.000	\$ -	\$ -	Not Ready	
<b>TOTAL \$</b>						<b>149.956</b>	<b>\$ 114.766</b>	<b>\$ 25.566</b>		

Priority order for Contingency Projects Approved February 2009										
	UPPER KIRBY			PEDESTRIAN, TRANSIT CONNECTION IMPROVEMENTS	Feb-10	\$ 5.000	\$ 5.000		Ready	
	UPTOWN			PEDESTRIAN, TRANSIT CONNECTION IMPROVEMENTS	Feb-10	\$ 5.000	\$ 5.000		Ready	
	Off-system local rehab candidate contingency			Off-system local rehab contingency projects throughout region (attachment 3)		\$68.98				
8170-12-006, ETC. 8170-12-004	MH-HEMPSTEAD RD.	WASHINGTON/ KATY SPLIT	IH 10	CONSTRUCT 8-LANE DIVIDED URBAN STREET	Feb-10	\$ 16.648	\$ 13.500		Ready	
	FM 528	SH 6	WHEELER LN	EXTEND FM 528 ACROSS GORDON ST (SH 35B) TO SH 6. INCLUDES 2-LANES ON NEW LOCATION	Sep-11	\$ 10.000	\$ 10.000		Not Ready	Remove from contingency list
0912-72-239	EAST END	VARIOUS		PEDESTRIAN, TRANSIT CONNECTION IMPROVEMENTS	Feb-10	\$ 5.000	\$ 5.000		Funded Amend. 166	
<b>TOTAL \$</b>						<b>110.628</b>	<b>\$ 38.500</b>			